

TRI-MER® EQUIPMENT PRE-START-UP CHECKLIST

JOB #: _____

DATE: _____

CUSTOMER NAME: _____

PRE START-UP TECHNICIAN: _____ SIGNATURE: _____

SCRUBBER

Is the scrubber properly set, anchored, and stabilized.

YES
NO

Are the drains properly plumbed and routed to waste treatment?

Scrubber Sump YES
NO

Are the body flanges properly sealed and bolted together?

YES
NO

Is fresh water piped to the scrubber sump?

Scrubber Sump YES
NO

RECYCLE PUMP

Is the piping properly routed and plumbed?

Scrubber Pump(s) YES
NO

BLOWER

Is the fan properly set, anchored, and stabilized.

YES
NO

Is the inlet & outlet duct properly installed.

YES
NO

Is the drain properly plumbed and routed to waste treatment?

YES
NO

CHEMICAL METERING PUMP (OPTION)

Is the suction & discharge piping properly routed & plumbed. Note any unusual features.

YES
NO

TRI-MER® EQUIPMENT PRE-START-UP CHECKLIST

JOB #: _____

DATE: _____

CUSTOMER NAME: _____

PRE START-UP TECHNICIAN: _____ SIGNATURE: _____

SYSTEM CONTROLS

*******NOTE: ALWAYS "LOCK-OUT" PANEL BEFORE OPENING.*******

Is the control panel wired?

YES
NO

Are the following components wired?

Scrubber Pump(s) YES
NO

Exhaust Fan YES (Option) YES
NO Chemical NO
Metering
Pump

Scrubber Sump YES Scrubber Sump YES
Water Fill NO Water Make Up NO
Solenoid Valve Solenoid Valve

Scrubber Flow YES
Sensor and NO
Transmitter

Separator Tank YES
Level Sensor NO
and Transmitter

(Option) YES
Scrubber pH NO
Sensor and
Transmitter

Was there any physical damage during installation?

YES If yes please describe.
NO
